



Central - Overall CM Contract



Phase 2 25% Construction Documents have been issued for review. Roof work is near completion, as is the eastern property fence line. Demolition and interior plumbing is underway, and the work on buildings and grounds is in progress. Poles for the South ballfield fence have been installed. Remaining site work pending permit approval. Issue for bids for Phase 2 anticipated in August 2020.

Central - Replace Artificial Turf Fields



Practice field turf removal in progress. Delivery of practice field turf scheduled for May 18. Remaining turf replacement and site work pending permit approval.

South - Library Renovation



Above ceiling MEP rough-in is ongoing. Wall layout and framing and CMU wall construction is ongoing. Duct work has begun. Project was started two weeks ahead of schedule.

South - Mechanical Systems Upgrades



Demolition for boilers and associated work is underway. Electrical rough-ins in progress. Electrical shutdowns began this week, but critical services will have temporary power. Mechanical room asbestos abatement is complete, and selective demolition is ongoing.

South - Overall CM Contract



Phase 2 25% Construction Documents have been issued for review. Issue for bids for Phase 2 anticipated August 2020. Asbestos abatement in classrooms has been completed. Roof areas 20, 23 and 24 are nearly complete. Tennis court demolition is ongoing. Booster building foundation has been poured. Walks and ramps are ongoing.

South - Replace Artificial Turf Fields



Practice field turf installation complete. Stadium turf replacement anticipated to start the week of May 25.

South - Special Education



Demolition near completion. Trench layout and excavation has begun. Wall layout has begun. Project commenced approximately three weeks ahead of schedule.